




MAX IV 3 GeV Ring Commissioning

Pedro F. Tavares
MAX IV Laboratory


Summary

- The MAX IV Facility
- The MAX IV 3 GeV ring
- Commissioning Results
- Conclusions – Next Steps

MAX IV - An integrated Solution



MAX IV – an overview



Linear Accelerator

1.5 GeV SR

3 GeV Storage Ring

Short Pulse Facility

The MAX IV 3 GeV ring Lattice


7-bend achromat

20 periods

Periodicity	20
Circumference	528 m
Horizontal tune ν_x	42.20
Vertical tune ν_y	16.28
Natural horizontal chromaticity ξ_x	-49.984
Natural vertical chromaticity ξ_y	-50.198
Momentum compaction (linear) α_c	3.06×10^{-4}
Horizontal damping partition J_x	1.8471
Bare lattice emittance ε_0	0.328 nm rad
Bare lattice energy loss per turn	363.8 keV
Bare lattice natural energy spread σ_δ	0.769×10^{-3}
Bare lattice horizontal damping time τ_x	15.725 ms
Bare lattice vertical damping time τ_y	29.047 ms
Bare lattice longitudinal damping time τ_E	25.194 ms
Horizontal beta function at center of LS β_x^* (bare lattice)	9.00 m
Vertical beta function at center of LS β_y^* (bare lattice)	2.00 m




Picture MAX IV DDR



itr



Early Commissioning Results



- Beam observed at the end of TR3 and into the ring.

2015/08/11

Threading the beam – first turn – many turns




2015/08/25



3 passes



OFF



Scalar	XPosDD	YPosDD	QsawDD	SumDD	VaTD	VbDD	VcDD	VdTD
XPosAHistory	YPosAHistory	SumAHistory	XPosPM	YPosPM	QuadPM			
SumPM	VaPM	VbPM	VcPM	VdPM	ADCChannelA	ADCChannelB		
ADCChannelC	ADCChannelD	logS	logD	logQ	logR	logS	logD	logQ
QcDD	QdDD	UserData	logS	XPosTD	YPosTD	QuadTD		
SumTD	VaTD	VbTD	VcTD	VdTD	VaSP	VbSP		
VcSP	VdSP	SumSP	XPosSP	YPosSP	TuHist			



2015/08/26

2015/08/27

First Stored Beam



Injected beam






Stored beam 2 seconds after previous injection pulse

Injection

Kicker Current

2015/09/15



Capture and Bunching





2015/09/23



Beam capture seen on DCCT/Button



Synchrotron Tune and Cavity Phasing




At 480 kV, estimated $f_s = 540$ Hz


Observations with Stored Beam

Hor. Dispersion


$\Delta f = 150$ Hz




Vertical Integer Tune



Capture Fluctuations due to lack of phase lock between 500 MHz chopper and Ring 100 MHz



RF Cavity Conditioning



Next immediate steps

- Demonstrate Stacking
- Further cavity conditioning
- Detailed linear optics characterization
- BPM offset calibration
- Orbit correction
- Engage position interlocks
- Increase current
- Vacuum conditioning